

ID	Task Mod	Opgavenavn	Duration	Start	Finish	Pre	% Work Complet	2022									2023				
								Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3				
1		Byggeperiode		Mon 09-08-21			0%														
2		BLOK 3	469 days	Mon 09-08-21	Fri 02-06-23		0%														
171		BLOK 5	140 days	Mon 14-02-2	Fri 26-08-22		0%														
172		RUL 7 lejl. 67,68,74,75,100,101,102,103,104,129,130,131	50 days	Mon 14-02-2	Fri 22-04-22		0%														
173		RUL 8 lejl. 69,70,76,97,98,99,105,126,127,128	50 days	Mon 14-03-2	Fri 20-05-22		0%														
174		RUL 9 lejl. 71,72,77,94,95,96,106,123,124,125	50 days	Tue 19-04-22	Mon 27-06-2		0%														
175		RUL 10 lejl. 73,198,78,79,90,91,92,93,107,108,119,120,121,122	75 days	Mon 16-05-22	Fri 26-08-22		0%														
176		BLOK 7	165 days	Mon 13-06-2	Fri 27-01-23		0%														
177		RUL 11 Lejl. 1,2,9,10,35,36,37,38,39,64,65,66	70 days	Mon 13-06-2	Fri 16-09-22		0%														
178		RUL 12 Lejl. 3,4,11,32,33,34,40,61,62,63	70 days	Mon 04-07-2	Fri 07-10-22		0%														
179		RUL 13 Lejl. 5,6,12,29,30,31,41,58,59,60	50 days	Mon 22-08-2	Fri 28-10-22		0%														
180		RUL 14 lejl. 7,8,13,14,25,26,27,28,42,43,54,55,56,57	60 days	Mon 19-09-2	Fri 09-12-22		0%														
181		RUL 15 Lejl. 15,16,22,23,24,44,45,51,52,53	55 days	Mon 17-10-2	Fri 30-12-22		0%														
182		RUL 16 lejl. 17,18,19,20,21,46,47,48,49,50	55 days	Mon 14-11-2	Fri 27-01-23		0%														
183		Blok 5	75 days	Mon 12-12-2	Fri 24-03-23		0%														
184		RUL 17 Lejl. 80,81,87,88,89,109,110,116,117,118	55 days	Mon 12-12-2	Fri 24-02-23		0%														
185		RUL 18 Lejl. 82,83,84,85,86,111,112,113,114,115	50 days	Mon 16-01-2	Fri 24-03-23		0%														
186		Blok 3	80 days	Mon 13-02-2	Fri 02-06-23		0%														
187		RUL 19 Lejl. 146, 147, 153, 154, 155, 175, 176, 182, 183, 184	55 days	Mon 13-02-23	Fri 28-04-23		0%														
188		RUL 20 Lejl. 148, 149, 150, 151, 152, 177, 178, 179, 180, 181	60 days	Mon 13-03-23	Fri 02-06-23		0%														

