

ID	Task Mod	Opgavenavn	Duration	Start	Finish	Pre% Work Complet									
							Q2	Q3	Q4	2022			2023		
							Q1	Q2	Q3	Q4	Q1	Q2	Q3		
1		Byggeperiode		Mon 09-08-21		0%	Byggeperiode								
2		BLOK 3	469 days	Mon 09-08-21	Fri 02-06-23	0%									
3		Etape 1	52 days	Mon 09-08-21	Tue 19-10-21	0%									
4		Opsætning af bademoduler inkl. Tilslutning	5 days	Mon 09-08-21	Fri 13-08-21	0%									
5		Opbrydning ganggulv inkl. Mont. Afspærringsventiler	5 days	Mon 09-08-21	Fri 13-08-21	0%									
6		Lejl. 168, 197	25 days	Mon 16-08-21	Fri 17-09-21	0%									
21		Lejl. 140, 141, 169, 170	30 days	Mon 23-08-21	Fri 01-10-21	0%									
36		Lejl. 132, 133,167, 196	30 days	Mon 30-08-21	Fri 08-10-21	0%									
51		Lejl. 166, 195	25 days	Wed 15-09-21	Tue 19-10-21	0%									
66		Lejl. *135, 134, 164, 165, 193, 194	30 days	Mon 20-09-2	Fri 29-10-21	0%									
81		Lejl. 135, 142,163,171, 192	30 days	Mon 04-10-2	Fri 12-11-21	0%									
96		Lejl. *137, 136, 143, 162, 172, 191	30 days	Mon 18-10-2	Fri 26-11-21	0%									
111		Lejl. (136), 137, 160, 161, 189, 190	30 days	Mon 01-11-2	Fri 10-12-21	0%									
126		Lejl. *139, 138, 144, 159, 173, 188	30 days	Mon 15-11-2	Mon 03-01-2	0%									
141		Lejl. (138), 139, 145, 158, 177, 187	29 days	Mon 29-11-2	Fri 14-01-22	0%									
156		Lejl. (139), 156, 157, 185, 186	39 days	Mon 03-01-2	Thu 24-02-22	0%									
171		BLOK 5	125 days	Mon 17-01-2	Fri 08-07-22	0%									
172		Lejl.*68, 67, 102, 131	30 days	Mon 17-01-2	Fri 25-02-22	0%									
173		Lejl. (67), 68, 74, 101, 103, 130	30 days	Mon 31-01-2	Fri 11-03-22	0%									
174		Lejl. 75, 100, 104, 129	30 days	Mon 14-02-2	Fri 25-03-22	0%									
175		Lejl. *70, 69, 98, 99, 127, 128	30 days	Mon 28-02-2	Fri 08-04-22	0%									
176		Lejl. 70, 76, 97, 105, 126	30 days	Mon 14-03-2	Fri 22-04-22	0%									
177		Lejl. * 72, 71, 77, 96, 106, 125	30 days	Mon 28-03-2	Fri 06-05-22	0%									
178		Lejl. (71), 72, 94, 95, 123, 124	30 days	Tue 19-04-22	Mon 30-05-2	0%									
179		Lejl. *198, 73, 78, 93, 107, 122	30 days	Mon 02-05-2	Fri 10-06-22	0%									
180		Lejl. (73), 198, 79, 92, 108, 121,	30 days	Mon 16-05-2	Fri 24-06-22	0%									
181		Lejl. (198), 90, 91, 119, 120	30 days	Mon 30-05-2	Fri 08-07-22	0%									
182		BLOK 7	255 days?	Mon 13-06-2	Fri 02-06-23	0%									
183		Lejl.*2, 1, 37, 66	30 days	Mon 13-06-2	Fri 22-07-22	0%									
184		Lejl. (1), 2, 9, 36, 38, 65	30 days	Mon 27-06-2	Fri 05-08-22	0%									
185		Lejl. (2), 10, 35, 39, 64	30 days	Mon 25-07-2	Fri 02-09-22	0%									
186		Lejl. *4, 3, 33, 34, 62, 63	30 days	Mon 08-08-2	Fri 16-09-22	0%									
187		Lejl. 4, 11, 32, 40, 61	30 days	Mon 22-08-2	Fri 30-09-22	0%									
188		Lejl. * 6, 5, 12, 31, 41, 60	30 days	Mon 05-09-2	Fri 14-10-22	0%									
189		Lejl. (5), 6, 29, 30, 58, 59	30 days	Mon 19-09-2	Fri 28-10-22	0%									
190		Lejl. *8, 7, 13, 28, 42, 57	30 days	Mon 03-10-2	Fri 11-11-22	0%									
191		Lejl. (7), 8, 14, 27, 43, 56	30 days	Mon 17-10-2	Fri 25-11-22	0%									
192		Lejl. (8), 25, 26, 54, 55	30 days	Mon 31-10-2	Fri 09-12-22	0%									
193		Lejl. 15, 16, 24, 44, 45, 53	30 days	Mon 14-11-2	Fri 23-12-22	0%									
194		Lejl. 21, 22, 23, 50, 51, 52	30 days	Mon 28-11-2	Fri 06-01-23	0%									
195		Lejl. 17, 18, 46, 47	30 days	Mon 12-12-2	Fri 20-01-23	0%									
196		Lejl. 19, 20, 48, 49	30 days	Mon 02-01-2	Fri 10-02-23	0%									
197		Blok 5				0%									
198		Lejl. 80, 81, 89, 109, 110, 118	30 days	Mon 16-01-2	Fri 24-02-23	0%									
199		Lejl. 86, 87, 88, 115, 116, 117	30 days	Mon 30-01-2	Fri 10-03-23	0%									
200		Lejl. 82, 83, 111, 112	30 days	Mon 13-02-2	Fri 24-03-23	0%									
201		Lejl. 84, 85, 113, 114	30 days	Mon 27-02-2	Fri 07-04-23	0%									
202		Blok 3				0%									
203		Lejl. 146, 147, 155, 175, 176, 184	30 days	Mon 13-03-2	Fri 21-04-23	0%									
218		Lejl. 152, 153, 154, 181, 182, 183	30 days	Mon 27-03-2	Fri 05-05-23	0%									
233		Lejl. 148, 149, 177, 178	30 days	Mon 10-04-2	Fri 19-05-23	0%									
248		Lejl. 150, 151, 179, 180	30 days	Mon 24-04-2	Fri 02-06-23	0%									
263		<New Task>				0%									
264						0%									
265		Genhusningsplan Parteret	300 days	Thu 16-09-21	Thu 17-11-22	0%									
266		lejl. 134	21 days	Thu 16-09-21	Thu 14-10-21	0%									
267		lejl. 135	21 days	Thu 30-09-21	Thu 28-10-21	0%									
268		lejl. 136	26 days	Thu 14-10-21	Thu 18-11-21	0%									
269		lejl. 137	21 days	Thu 28-10-21	Thu 25-11-21	0%									
270		lejl. 138	21 days	Thu 11-11-21	Thu 09-12-21	0%									
271		lejl. 139	30 days	Thu 25-11-21	Thu 13-01-22	0%									
272		lejl. 67	26 days	Thu 13-01-22	Thu 17-02-22	0%									
273		lejl. 68	26 days	Thu 27-01-22	Thu 03-03-22	0%									
274		lejl. 69	21 days	Thu 24-02-22	Thu 24-03-22	0%									
275		lejl. 70	21 days	Thu 10-03-22	Thu 07-04-22	0%									
276		lejl. 71	26 days	Thu 24-03-22	Thu 28-04-22	0%									
277		lejl. 72	21 days	Tue 19-04-22	Tue 17-05-22	0%									
278		lejl. 73	21 days	Thu 28-04-22	Thu 26-05-22	0%									
279		lejl. 198	26 days	Thu 12-05-22	Thu 16-06-22	0%									
280		lejl. 1	26 days	Thu 09-06-22	Thu 14-07-22	0%									
281		lejl. 2	26 days	Thu 23-06-22	Thu 28-07-22	0%									
282		lejl. 3	21 days	Thu 04-08-22	Thu 01-09-22	0%									
283		lejl. 4	21 days	Thu 18-08-22	Thu 15-09-22	0%									
284		lejl. 5	26 days	Thu 01-09-22	Thu 06-10-22	0%									
285		lejl. 6	21 days	Thu 15-09-22	Thu 13-10-22	0%									
286		lejl. 7	21 days	Thu 29-09-22	Thu 27-10-22	0%									
287		lejl. 8	26 days	Thu 13-10-22	Thu 17-11-22	0%									