

ID	Task Mod	Opgavenavn	Duration	Start	Finish	Pre	% Work Complet										
								2022	2022			2023					
								Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
1		Byggeperiode		Mon 09-08-21			0%	Byggeperiode									
2		BLOK 3	449 days	Mon 09-08-21	Fri 02-06-23		0%										
3		Etape 1	80 days	Mon 09-08-21	Fri 26-11-21		0%										
66		Lejl. *135, 134, 164, 165, 193, 194	35 days	Mon 20-09-21	Fri 05-11-21		0%										
81		Lejl. 135, 142,163,171, 192	35 days	Mon 04-10-21	Fri 19-11-21		0%										
96		Lejl. *137, 136, 143, 162, 172, 191	39 days	Mon 08-11-21	Fri 07-01-22		0%										
111		Lejl. (136), 137, 160, 161, 189, 190	39 days	Mon 22-11-21	Fri 21-01-22		0%										
126		Lejl. *139, 138, 144, 159, 173, 188	39 days	Mon 06-12-21	Fri 04-02-22		0%										
141		Lejl. (138), 139, 145, 158, 177, 187	38 days	Wed 05-01-22	Fri 25-02-22		0%										
156		Lejl. (139), 156, 157, 185, 186	40 days	Mon 17-01-22	Fri 11-03-22		0%										
171		BLOK 5	110 days	Mon 14-02-22	Fri 15-07-22		0%										
172		RUL 7 lejl. 67,68,74,75,100,101,102,103,104,129,130,131	50 days	Mon 14-02-22	Fri 22-04-22		0%										
173		RUL 8 lejl. 69,70,76,97,98,99,105,126,127,128	50 days	Mon 14-03-22	Fri 20-05-22		0%										
174		RUL 9 lejl. 71,72,77,94,95,96,106,123,124,125	48 days	Tue 19-04-22	Thu 23-06-22		0%										
175		RUL 10 lejl. 73,198,78,79,90,91,92,93,107,108,119,120,121,122	45 days	Mon 16-05-22	Fri 15-07-22		0%										
176		BLOK 7	140 days	Mon 27-06-22	Fri 03-02-23		0%										
177		RUL 11 Lejl. 1,2,9,10,35,36,37,38,39,64,65,66	40 days	Mon 27-06-22	Fri 09-09-22		0%										
178		RUL 12 Lejl. 3,4,11,32,33,34,40,61,62,63	40 days	Mon 08-08-22	Fri 30-09-22		0%										
179		RUL 13 Lejl. 5,6,12,29,30,31,41,58,59,60	40 days	Mon 12-09-22	Fri 04-11-22		0%										
180		RUL 14 lejl. 7,8,13,14,25,26,27,28,42,43,54,55,56,57	45 days	Mon 03-10-22	Fri 02-12-22		0%										
181		RUL 15 Lejl. 15,16,22,23,24,44,45,51,52,53	40 days	Mon 07-11-22	Fri 06-01-23		0%										
182		RUL 16 lejl. 17,18,19,20,21,46,47,48,49,50	40 days	Mon 05-12-22	Fri 03-02-23		0%										
183		Blok 5	60 days	Mon 09-01-23	Fri 31-03-23		0%										
184		RUL 17 Lejl. 80,81,87,88,89,109,110,116,117,118	40 days	Mon 09-01-23	Fri 03-03-23		0%										
185		RUL 18 Lejl. 82,83,84,85,86,111,112,113,114,115	40 days	Mon 06-02-23	Fri 31-03-23		0%										
186		Blok 3	60 days	Mon 06-03-23	Fri 26-05-23		0%										
187		RUL 19 Lejl. 146, 147, 153, 154, 155, 175, 176, 182, 183, 184	40 days	Mon 06-03-23	Fri 28-04-23		0%										
188		RUL 20 Lejl. 148, 149, 150, 151, 152, 177, 178, 179, 180, 181	40 days	Mon 03-04-23	Fri 26-05-23		0%										
189																	
190		Genhusningstidsplan.	176 days	Thu 10-02-22	Thu 03-11-22		0%										
191		Blok 5	91 days	Thu 10-02-22	Thu 16-06-22		0%										
192		lejl. 67 + 68	31 days	Thu 10-02-22	Thu 24-03-22		0%										
193		lejl. 69 + 70	31 days	Thu 10-03-22	Thu 21-04-22		0%										
194		lejl. 71 + 72	27 days	Wed 13-04-22	Thu 19-05-22		0%										
195		lejl. 73 + 198	27 days	Wed 11-05-22	Thu 16-06-22		0%										
196		Blok 7	81 days	Thu 23-06-22	Thu 03-11-22		0%										
197		lejl. 1 + 2	26 days	Thu 23-06-22	Thu 18-08-22		0%										
198		lejl. 3 + 4	25 days	Wed 03-08-22	Thu 08-09-22		0%										
199		lejl. 5 + 6	26 days	Thu 01-09-22	Thu 06-10-22		0%										
200		lejl. 7 + 8	25 days	Fri 30-09-22	Thu 03-11-22		0%										